

Activity ID	Activity Name	Remaining Duration	Schedule % Complete	Start	Finish	July 2007							August 2007					
						17	24	01	08	15	22	29	05	12	19			
<b>DESIGN DESIGN &amp; ENGINEERING</b>																		
<b>Ulteg Engineering</b>						06-Aug-07, Ulteg Engineering												
<b>Brian Stich</b>						06-Aug-07, Brian Stich												
A1020	Electrical Design	20	0%	10-Jul-07	06-Aug-07	Electrical Design												
<b>Foss Architecture</b>						13-Aug-07, Foss Archite												
<b>Patrick Delapointe</b>						13-Aug-07, Patrick Dela												
A1030	Construction Documents	5	0%	07-Aug-07	13-Aug-07	Construction Documents												
<b>Jamie Feeney</b>						30-Jul-07, Jamie Feeney												
A1000	Design Work	30	36.67%	18-Jun-07 A	30-Jul-07	Design Work												
<b>Obermiller Nelson Engineering</b>						06-Aug-07, Obermiller Nelson Engineering												
<b>Jim Nelson</b>						06-Aug-07, Jim Nelson												
A1010	Mechanical Design	20	0%	10-Jul-07	06-Aug-07	Mechanical Design												

Actual Work  
 Remaining Work ◆  
 Critical Remaining...  
 ◆ Milestone